


Climate Adaptation in Relation to Storm Water in the Capital Region of Denmark

Jens Rønnow Lønholdt, Denmark










The KLIKOVAND Project

- 2008 – 2011: Pre-project maturing phase.
- 2012 – 2014: Project implementation phase.
- 2015 – xxxx: KLIKOVAND2.



Four Tracks

- 💧 The Legal and Regulatory Track
- 💧 The Communication Track
- 💧 The Decision Support Track
- 💧 The Competence Development Track



Results

- Heavy on technical results.
- Successful knowledge transfer within and between the 22 participating municipalities and the 12 public utility companies.
- Legitimate joint voice in relation to national authorities.
- Weak on participation and anchoring.




Lessons Learned The Partnership Process

- 💧 The need for a comprehensive pre-project and maturing phase.
- 💧 Professional anchoring of the project.
- 💧 Executive anchoring of the project.
- 💧 Reality bites. 10 % of the participants conducts 80 % of the work.
- 💧 Public servants are not used to work in loosely coupled networks.



Lessons Learned The Project Management Capacity

- The need for a *Dream Team*.
- The need for capacity for persistency, resilience and agility.
- The need for diplomacy and social intelligence.
- The needed management capacity change during project implementation.
- A new type of project managers are needed.



Discussion

